

# SOCIAL HOUSING PROGRESS REPORT Reporting Period Q4/2018

# 1. Executive Summary

# 1.1. Overview

The purpose of this Report is to give an overview of the Social Housing portfolio at Dún Laoghaire-Rathdown County Council, covering the provision, maintenance and management of social housing stock and implementation progress across the 5 Pillars in 'Rebuilding Ireland – An Action Plan for Housing and Homelessness'.

Data included in this report represents the current situation at the end date of the reporting period unless otherwise stated.

This Report considers the following areas:

# **Housing Provision**

- ✓ Housing Supply
- ✓ Existing Housing Stock
- ✓ Management, Maintenance and Improvement of Housing Stock
- ✓ Traveller Specific Accommodation
- ✓ Housing Demand
- ✓ Vacant Units

# Housing Support Services

- ✓ Allocations and Transfers
- ✓ Homeless Services
- ✓ Housing Welfare
- ✓ Rent arrears
- ✓ Private Rented Housing Standards
- ✓ Anti-Social Behaviour

# 2. Housing Provision

# 2.1. Housing Supply - Overview

The **Social Housing Target 2018-2021** for delivery by this Council is **1,563 units**.

The following table represents the overall number of units delivered to date within the current year.

### **Table 1: Social Housing Delivery – Units Delivered per Quarter**

UNITS DELIVERED - CURRENT YEAR

#### SOCIAL HOUSING DELIVERY 2018

Figures are up to and including

31/12/18

|                                    | U  | nits Deliver | ter |     |      |
|------------------------------------|----|--------------|-----|-----|------|
|                                    | Q1 | Q2           | Q3  | Q4  | 2018 |
| Construction New build             | 0  | 25           | 4   | 105 | 134  |
| Voids & Refurbishments             | 29 | 0            | 3   | 3   | 35   |
| Part V (SHIP & TAU)                | 0  | 11           | 0   | 2   | 13   |
| Acquisition                        | 2  | 0            | 1   | 1   | 4    |
| CAS                                | 9  | 4            | 0   | 2   | 15   |
| CALF                               | 1  | 1            | 0   | 6   | 8    |
| Buy & Renew                        | 0  | 0            | 0   | 0   | 0    |
| Leasing (Part V, R&L)              | 0  | 1            | 6   | 23  | 30   |
| Total Build, Acquisition & Leasing | 41 | 42           | 14  | 142 | 239  |

# Units Delivered be Quarter

|                | • • |    |     |     |      |  |  |  |
|----------------|-----|----|-----|-----|------|--|--|--|
|                | Q1  | Q2 | Q3  | Q4  | 2018 |  |  |  |
| RAS            | 4   | 9  | 7   | 3   | 23   |  |  |  |
| НАР            | 54  | 52 | 77  | 71  | 254  |  |  |  |
| HAP - Homeless | 20  | 24 | 41  | 60  | 145  |  |  |  |
| Total          | 78  | 85 | 125 | 134 | 422  |  |  |  |

### Units Delivered per Quarter

#### Units Delivered per Quarter


|                               | Q1  | Q2  | Q3  | Q4  | 2018 |
|-------------------------------|-----|-----|-----|-----|------|
| Total all SH delivery streams | 119 | 127 | 139 | 276 | 661  |

## **Table 2: Traveller Specific Accommodation**

# (TAP) 2014-2018

| Glendruid Court,Kiliney          | 5 Families (2015)                   |
|----------------------------------|-------------------------------------|
| Tig Mo Chroí, Glenamuck          | 4 Families (2017)                   |
| Hawthorn Close, Bird Avenue      | 3 Families ( 2018)                  |
| Casual Vacancies                 | 19 Families (2014-2018)             |
| Standard social units            | 2 Families                          |
| Refurbishment Works/Re-Let Works | 4 units at St. Louise's Park        |
|                                  | 1 unit at Glendruid Court           |
|                                  | 1 unit at Booterstown Park.         |
|                                  | 1 unit at Aughmore Lane (2014-2018) |

Figure 1: Social Housing Delivery - Units Delivered by Year



# SOCIAL HOUSING DELIVERY BY YEAR

Includes Build, Acquisition, Leasing, RAS and HAP

# 2.2. Housing Construction

DLR Housing recognises the importance of managing the development process in order to achieve the targets set out in the Delivery Strategy 2018-2021 in a timely manner. To this extent the schemes are closely monitored from inception through to completion.

The following tables provide an overview of the different schemes under the Housing Construction Capital Programme, their current status and estimated completion date.

# DLRCC CONSTRUCTION PROGRAMME 2018 – 2021 Includes SHIP, Major Refurbishments and AHB New built Report Date Q4-2018

### Table 3: Completed Schemes

| Site Name                       | No. Units |           | Status Detail | On Site Date<br>(estimated) | Handover<br>(estimated) | On Site Date | Handover |
|---------------------------------|-----------|-----------|---------------|-----------------------------|-------------------------|--------------|----------|
| Temple Road                     | 3         | Completed |               | Q3-2017                     | Q2-2018                 | Jul-17       | May-18   |
| The Brambles                    | 10        | Completed |               | Q1-2017                     | Q2-2018                 | Jan-17       | Jun-18   |
| Georges Place                   | 12        | Completed |               | Q3-2017                     | Q2-2018                 | Aug-17       | Jun-18   |
| Pottery Road                    | 4         | Completed |               | Q4-2017                     | Q4-2018                 | Oct-17       | Aug-18   |
| Rochestown Phase 3              | 14        | Completed |               | Q4-2018                     | Q4-2018                 | Aug-16       | Oct-18   |
| Rosemount Court                 | 44        | Completed |               | Q1-2017                     | Q4-2018                 | Jan-17       | Dec-18   |
| Dunedin (turnkey)               | 14        | Completed |               |                             | Q4-2018                 |              | Dec-18   |
| Ballyogan Avenue (major refurb) | 3         | Completed |               | Q1-2018                     | Q3-2018                 |              | Oct-18   |
| Fitzgerald Park (a)             | 33        | Completed |               | Q4-2016                     | Q4-2018                 | Nov-16       | Dec-18   |
| TOTAL                           | 137       |           |               |                             |                         |              |          |

# Table 4: Schemes on Site

### On Site schemes

| Site Name             | Nc    | o. Units | Status Detail             | On Site Date<br>(estimated) | Handover<br>(estimated) | On Site Date |
|-----------------------|-------|----------|---------------------------|-----------------------------|-------------------------|--------------|
| Broadford Rise        |       | 21       | Construction in progress  | Q3-2017                     | Q2-2019                 | Aug-17       |
| Fitzgerald Park (b)   |       | 17       | Construction in progress  | Q4-2016                     | Q1-2019                 | Nov-16       |
| Moyola (major refurb) |       | 12       | Refurbishment in progress | Q1-2018                     | Q1-2019                 | Mar-18       |
|                       | TOTAL | 50       |                           |                             |                         |              |

### **Table 5: Schemes with Part 8 Planning Approval**

#### Schemes with Part 8 Planning Approval

| Site Name                    | No. Units | Status Detail  | On Site Date<br>(estimated) | Handover<br>(estimated) |
|------------------------------|-----------|--|-----------------------------|-------------------------|
| Ballyogan Avenue (new units) | 2         | Design Team appointed to produce<br>tender documents | Q2-2019                     | Q2-2020                 |
| Park House                   | 4         | Design Team appointed to produce<br>tender documents | Q2-2019                     | Q1-2020                 |
| TOTAL                        | 6         |  |                             |                         |

## Table 6: Proposed Schemes at initial design stage

### Proposed schemes at initial design stage

| Site Name         | No. Units (estima | ted) Status Detail       | On Site Date<br>(estimated) | Handover<br>(estimated) |
|-------------------|-------------------|--------------------------|-----------------------------|-------------------------|
| Rockville Drive   | 13                | Pre planning             |                             |                         |
| Ballyogan Court   | 121               | Pre planning             |                             |                         |
| Shanganagh Castle | 540               | Feasibility / Masterplan |                             |                         |
| St Laurences Park | 89                | Feasibility Stage        |                             |                         |

### Table 7: Working with AHB's

### Working with Approved Housing Bodies (AHBs)

| Site Name          |       |     | Status Detail                    | On Site Date Handover<br>(estimated) (estimated) |
|--------------------|-------|-----|----------------------------------|--|
| Enniskerry         |       | 155 | Tendered. Contract to be awarded | Q1-2019  |
| Abbey View House   |       | 11  | Tendered. Contract to be awarded | Q1-2019  |
| Loughlinstown Wood |       | 42  | Tender documents being prepared  | Q2-2019  |
|                    | TOTAL |     |                                  |  |

TOTAL 208

# 2.3. Current Housing Stock

### **Table 8: Housing Stock per Quarter**

| HOUSING STOCK               |         |         |         |           |             |             |          |
|-----------------------------|---------|---------|---------|-----------|-------------|-------------|----------|
|                             |         |         |         | Figures a | re up to an | d including | 31/12/18 |
|                             |         |         |         |           |             |             |          |
|                             | Q4/2015 | Q4/2016 | Q4/2017 | Q1/2018   | Q2/2018     | Q3/2018     | Q4/2018  |
| Social Housing Stock        | 4,466   | 4,537   | 4,591   | 4,592     | 4,628       | 4,643       | 4,701    |
| Rental Accommodation Scheme | 400     | 379     | 337     | 330       | 325         | 320         | 313      |
| Total Housing Stock         | 4,866   | 4,916   | 4,928   | 4,922     | 4,953       | 4,963       | 5,014    |
| -                           |         |         |         |           |             |             |          |
|                             | Q4/2015 | Q4/2016 | Q4/2017 | Q1/2018   | Q2/2018     | Q3/2018     | Q4/2018  |
| Social Leasing - Voluntary  | 119     | 141     | 305     | 306       | 308         | 314         | 343      |
| Social Leasing - One off    | 20      | 25      | 21      | 21        | 22          | 22          | 22       |
| Total Social Leasing        | 139     | 166     | 326     | 327       | 330         | 336         | 365      |
|                             |         |         |         |           |             |             |          |
|                             | Q4/2015 | Q4/2016 | Q4/2017 | Q1/2018   | Q2/2018     | Q3/2018     | Q4/2018  |
| Total Housing Stock         | 5,005   | 5,082   | 5,254   | 5,249     | 5,283       | 5,299       | 5,379    |




### Figure 2: Housing Stock - Evolution 2015-2018

# 2.4. Management, Maintenance and Improvement of Housing Stock

### **Table 9: Maintenance Requests**

| Routine Maintenance                    | Q4/2016     | Q4/2017 | Q1/2018 | Q2/2018 | Q3/2018 | Q4/2018 |
|--|-------------|---------|---------|---------|---------|---------|
| Requests in hand                       | 104         | 63      | 354     | 224     | 377     | 345     |
| Requests completed                     | 1,151       | 1424    | 1172    | 1188    | 945     | 1310    |
| Total Maintenance Requests             | 1,255       | 1,487   | 1,526   | 1,412   | 1,322   | 1,655   |
|  |             |         |         |         |         |         |
| Vacant Units                           | Q4/2016     | Q4/2017 | Q1/2018 | Q2/2018 | Q3/2018 | Q4/2018 |
| Undergoing work prior to<br>occupation | 25          | 25      | 30      | 22      | 41      | 40      |
| Long term voids                        | 3           | 3       | 3       | 3       | 3       | 3       |
|  |             |         |         |         |         |         |
| 2018 Planned Maintenance               |             |         |         |         |         |         |
| Central Heating Upgrades - t           | 100         |         |         |         |         |         |
| Re-wiring to be completed in           |             | 82      |         |         |         |         |
| Upgrade of smoke, heat and o           | arbon alarm | s       | 482     | _       |         |         |



#### **Table 10: Disability - Home Adaptations**

### DISABILITY - HOME ADAPTATIONS TO COUNCIL STOCK

### Figures from 01/01/2018 to 31/12/2018

| New Applications Received 2018 |           |
|--------------------------------|-----------|
| Bathroom alterations/showers   | 57        |
| Ramps                          | 13        |
| Stairlifts                     | 17        |
| Other/Miscellaneous            | <u>38</u> |
| Total                          | 125       |

## Works completed in 2018

| Bathroom alterations/showers | 40        |
|------------------------------|-----------|
| Ramps                        | 9         |
| Stair lifts                  | 11        |
| Extensions                   | 2         |
| Other/Miscellaneous          | <u>35</u> |
| Total                        | 97        |
|                              |           |

# 2.5. Housing Demand


Applicants on Social housing are placed on a waiting list according to their accommodation needs. The following table shows the number of applicants on the stated date:

| HOUSING DEMAND         |      |         |  |
|------------------------|------|---------|--|
| Figures as at 31/12/18 |      |         |  |
|                        |      |         |  |
|                        |      | Q4/2018 |  |
| Applicants - 1 Bed     |      | 2,221   |  |
| Applicants - 2 Bed     |      | 1,413   |  |
| Applicants - 3 Bed     |      | 823     |  |
| Applicants - 4 Bed     |      | 67      |  |
| Applicants - To        | otal | 4,524   |  |

**Table 11: Current Housing Demand** 

The following figure shows Housing demand from the period Q4/2015 to date.





- ✓ Demand has stabilised with no significant change
- ✓ 49% of applicants apply for **1-Bed** and 31% of applicants apply for **2-Bed**. This represents **80% of the overall demand**.

# 3. Housing Support Services

# 3.1. Allocations and Transfers

### Table 12: Allocations

# Allocations as of 31/12/18 Allocations - Social Housing list 186 Allocations - Transfer list 119 Total Allocations 305

# 3.1.1. Choice Based Letting (CBL)

The full implementation of the online Choice Based Letting (CBL) system which allows housing applicants to express their interest in available properties was rolled out in August 2018.

The graphs below show the number of properties advertised to date by area of choice and bed size:

### Table 13 CBL Properties by Area of Choice

| CBL – Properties by Area of Choice |    |  |
|------------------------------------|----|--|
| Dun Laoghaire/Dalkey               | 25 |  |
| Blackrock/Stillorgan               | 21 |  |
| Ballybrack/Shankill                | 7  |  |
| Ballinteer/Ballyogan               | 23 |  |
| Total                              | 76 |  |

### Table 14 CBL Properties by Bed Size

| CBL – Properties by Bed Size |    |   |
|------------------------------|----|---|
| 1 Bed                        | 20 | _ |
| 2 Bed                        | 47 |   |
| 3 Bed                        | 8  |   |
| 4 Bed                        | 1  | _ |
| Total                        | 76 |   |

**Note:** Figures shown are cumulative from  $1^{st}$  January 2018 to  $31^{st}$  December 2018 and reflect the properties advertised.

# 3.2. Homeless Services

#### **Table 15: Homeless Services**

| HOMELESS SERVICES  |             |
|--|-------------|
| Figures at t   | he 31/12/18 |
| Homeless Services  |             |
| Homeless services  |             |
| No. of Homeless Families   | 92          |
| No. of individuals/households registered as homeless                 | 179         |
| No. of Allocations to homeless individuals/families                  | 72          |
| No. of SHS offers currently accepted by homeless individuals/familie | es 12       |

# 3.3. Housing Welfare

The Housing Welfare Officer provides an efficient and professional housing related service in a holistic manner to Dun Laoghaire-Rathdown County Council tenants and applicants in need of support.

### **Table 16: Housing Support Services**

### HOUSING SUPPORT SERVICES

Figures are for the period 25th September to 31st December inclusive

|  | Q4/2018 |
|--|---------|
| No. of Housing Welfare Cases - Started                         | 11      |
| No. of Housing Welfare Cases - Completed                       | 9       |
| No. of Housing Welfare Cases - Currently engaging with housing | 20      |
| Average Monthly Case Files for this quarter                    | 20      |

# 3.3.1. Housing and Disability Steering Group

The Steering Group meeting took place on the 11th December 2018 and an update on current allocations and the CAS scheme were given along with an overview of the IWIL scheme.

### 3.3.2. Grant Assistance to the Elderly and Disabled

### Table 17: Grant Assistance to the Elderly and Disabled – Breakdown

### GRANT ASSISTANCE TO THE ELDERLY AND DISABLED

Figures are for the period 1st October 2018 to 17th December 2018

| +   | HOUSING ADAPTATION GRANT                | No. | of Grants |   | Value      |
|-----|---|-----|-----------|---|------------|
| +++ |   |     |           |   |            |
|     | Applications received in Quarter 4 2018 |     | 43        |   |            |
|     | Provisional Approvals issued Q4 2018    |     | 45        |   | €336,841   |
|     |   |     |           |   | -          |
|     | Grants paid in Q4 2018                  |     | 35        |   | €316,858   |
|     | Total 2018 Budget Provision             |     |           |   | €1,020,000 |
|     | Total 2018 Budget Provision             |     | 35        | : | €1,020,000 |

| MOBILITY AIDS GRANT                  | No. of Grants | Value    |
|--------------------------------------|---------------|----------|
| Applications received in Q4 2018     | 7             |          |
| Provisional Approvals issued Q4 2018 | 8             | €35,742  |
| Grants paid in Q4 2018               | 1             | €2,385   |
| Total 2018 Budget Provision          |               | €180,000 |

| 5         |
|-----------|
| 2 €14,050 |
| ↓ €24,839 |
| €142,000  |
|           |

| Budget 2018 Provision | €1,342,000 |  |
|-----------------------|------------|--|
| DHPLG 2018 Allocation | €2,043,336 |  |

Note: Some applications may be received in one year, however, it might take some time before full documentation is submitted by the applicant.

### **Rent Arrears**

The following table refers to the number of rent accounts that are in arrears and highlights the liability owed to the Council.

04/01/19

| Current Rent Arrears  | No. of A/Cs | Amount     |
|-----------------------|-------------|------------|
| Arrears 4-6 weeks     | 182         | €63,251    |
| Arrears 7-12 weeks    | 314         | €214,919   |
| Arrears 12-26 weeks   | 376         | €530,307   |
| Arrears over 26 weeks | 661         | €3,509,187 |
| Total                 | 1,533       | €4,317,664 |
|                       | No. of A/Cs | Amount     |
| Credits over 4 weeks  | 556         | €345,474   |

### **Table 18: Current Rent Arrears**

\*The above is the position with Rent Arrears and Credits at the

It does not include accounts with credit or zero balances. It does however include accounts that currently have arrangements in place to reduce arrears as well as accounts that have had back dated debits applied as part of the Annual Rent Review. Furthermore, payments made in post offices/ shops, there is a time lag of 3-5 days before they are credited to actual rent accounts.

# 3.4. Private Rented Housing Standards

#### **Table 19: Private Rented Stock**

#### **PRIVATE RENTED STOCK**

| Figures are up to and including                             | 31/12/18 |
|---|----------|
| No. of properties inspected (1st Inspection)                | 929      |
| No. of Total Inspections conducted                          | 1541     |
| No. of advisory notes issued to landlord (informal notices) | 1387     |
| No. of improvement notices issued                           | 16       |
| No. of prohibition notices issued                           | 6        |
| No. of Rent book Notices issued                             | 0        |
| * No Private Rented Properties registered with the          |          |
| Private Rented Tenancies Board as at 01/06/2018             | 16,792   |

# 3.5. Anti-Social Behaviour

The Anti-Social Section investigates complaints of Anti-Social behaviour in accordance with the policy which was adopted on 14<sup>th</sup> November 2016.

Principal objectives of the Section are to:

- ✓ Prevent and reduce ASB
- ✓ Co-ordinate services within the Council in dealing with ASB
- ✓ Adopt a multi-agency approach in dealing with ASB
- ✓ Promote the principles of good estate management

The following is a report of the matters addressed:

### Table 20: Anti-Social Behaviour - Matters addressed

|  | Figures are up to 31/12/18 |                  |       |
|--|----------------------------|------------------|-------|
|  | Dundrum                    | Dun<br>Laoghaire | Total |
| ASB Complaints - COMPLETED               | 32                         | 37               | 69    |
| ASB Investigatons - ONGOING              | 3                          | 3                | 6     |
| ASB Complaints - RECEIVED                | 35                         | 40               | 75    |
| ASB Investigatons - DISMISSED            | 0                          | 0                | 0     |
| ASB Complaints - VALID FOR INVESTIGATION | 35                         | 40               | 75    |

### ANTI-SOCIAL BEHAVIOUR - MATTERS ADDRESSED

|                               | Fig     | gures are up to | 31/12/18 |
|-------------------------------|---------|-----------------|----------|
| Action Taken                  | Dundrum | Dun             | Total    |
|                               |         | Laoghaire       |          |
| Advice Given                  | 12      | 15              | 27       |
| Verbal Warning issued         | 7       | 6               | 13       |
| 1st Written Warning issued    | 0       | 0               | 0        |
| 2nd Written Warning issued    |         |                 | 0        |
| Final Written Warning issued  |         |                 | 0        |
| Tenancy Notification          | 4       | 2               | 6        |
| Tenancy Warning               | 4       | 4               | 8        |
| Protracted Enquiry            | 0       | 0               | 0        |
| Refer Housing Welfare Officer | 0       | 0               | 0        |
| Refer to Maintenance          | 0       | 0               | 0        |
| Refer to Allocations          | 1       | 3               | 4        |
| Refer to Environment          | 0       | 0               | 0        |
| Refer to Gardai               | 0       | 3               | 3        |
| Legal Action                  | 4       | 0               | 4        |
| Exclusion Orders sought       | 1       | 0               | 1        |
| Estate Management Transfer    | 1       | 1               | 2        |
| Other                         | 0       | 3               | 3        |
| Record Only                   | 1       | 0               | 1        |
| Possession application served | 3       | 0               | 3        |
| Total                         | 38      | 37              | 75       |

# Table 21: Anti-Social Behaviour - Breakdown of actions taken

### Table 22: Tenancy outcome

# TENANCY OUTCOME

|   | Figures are up to 31/12/18 |           |       |
|---|----------------------------|-----------|-------|
|   | Dundrum                    | Dun       | Total |
|   |                            | Laoghaire |       |
| Voluntry Surrender of Tenancy (due to ASB sanction) | 0                          | 0         | 0     |
| Eviction (following posession application           | 1                          | 0         | 1     |
| Possesion Order obtained                            | 1                          | 0         | 1     |
| Abandonment Notice Served                           | 0                          | 1         | 1     |
| Abandonment Notice Property Repossessed             | 0                          | 1         | 1     |
| Exclusion Orders Obtained                           | 0                          | 0         | 0     |
| Total   | 2                          | 2         | 4     |

## Table 23: Estate Management Interviews / Background Checks

| ESTATE MANAGEMENT INTERVIEWS/BACKGROUND CHECKS |                            |  |
|--|----------------------------|--|
|  | Figures are up to 31/12/18 |  |
|  | Total                      |  |
| Housing Applicants Approved                    | 20                         |  |
| Housing Applicants Refused/Referred            | 2                          |  |
| Decision Pending                               | 9                          |  |
| No. Housing Applicants interviewed             | 31                         |  |

# ESTATE MANAGEMENT INTERVIEWS/BACKGROUND CHECKS

### **Table 24: Tenancy Training**

# TENANCY TRAINING

|                                     | Figures are up to | 31/12/18 |
|-------------------------------------|-------------------|----------|
|                                     |                   | Total    |
| Information Session for new Tenants |                   | 1        |
| Attendees                           |                   | 33       |