

DLR procurement greater than €10m

Project Details	
Year:	2021
Parent Department:	Infrastructure & Climate Change
Name of Contracting Body:	Dun Laoghaire Rathdown County Council
Name of Project/Description:	Blackglen Road Improvement Scheme
Procurement Details	
Advertisement Date:	13/11/20
Tender Advertised in:	OJEU (Open Procedure)
Awarded to:	Murphy International Ltd.
EU Contract Award Notice Date:	24/5/22
Contract Price:	€10,687,578.35 ex. VAT
Progress	
Start Date:	20/9/2021
Expected Date of Completion per Contract:	March 2023 (18 month contract)
Spend in Year under Review:	€818,326 incl. VAT
Cumulative Spend to End of Year:	€818,326 incl. VAT
Projected Final Cost:	€10,687,578.35 ex VAT
Value of Contract Variations:	€0
Date of Completion:	Due to be completed March 2023
Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	1.8km of road restoration, with new cycleways and footways both sides, including construction of new utilities, surface water sewer, watermains, foul sewers, ESB and telecoms ducting. Traffic signal upgrade at junction of Harold's Grange Road/Grange Road.
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	None – as works to date have been accommodation works to provide the widened corridor for the cycle and footways.